Archived: Monday, July 27, 2026 1:18:37 PM
From: Clarkson, Constance
Sent: Thursday, January 9, 2025 11:41:55 AM
To: Heather Phillips
Cc: Babkiewicz, Joseph; DuBose, Amanda; Rooney, Pat; Jones, Kim; Charles, Robert; Ocasio, Peter; Stormer, Tracye
Subject: Flock Update and Request for Approval
Sensitivity: Normal
Attachments: Screenshot 2025-01-09 113614.jpg

Good morning Heather.

Below is a recap of our meeting this morning. I believe I captured everything, but please add anything I may have missed. Thank you.

1. Chief, please pull up the website and approve the below camera locations which have been adjusted due to various reasons - ownership, distance from road, etc.
    a. #04, #10, #13, #17, C#02
2. Scheduling
    a. First installation of locations without easements – February 28
        i. Lead time for Flock pole locations is 3 to 4 weeks from notice to proceed
        ii. Lead time for existing pole locations is 2 to 3 weeks from notice to proceed
        iii. Target notice to proceed is 2/1/25
    b. Second installation of locations with easements – March 31
        i. Target notice to proceed is 3/1/25
3. Cameras Already Installed - #01, #06, #07, #12
    a. Four cameras were already inadvertently installed upon Flock's receipt of the Beaufort County Encroachment Easement for eight locations.
    b. Heather has confirmed that this unapproved installation will not trigger any terms to include payments due pursuant to the Agreement.
    c. Heather is reaching out to the Flock team to ensure the permit requirements were met prior to installation.
4. Prior to other installations, Flock will initiate a site survey of each location. If the site survey findings are not favorable for installation, the camera location will need to be relocated. Possible negative site survey results may include:
    a. Limited or no solar coverage
    b. Utility line interference
    c. Private property owner issues
5. Heather, Camera Location #16 has been relocated as it was in the power line easement. Please review the attached image and advise if Flock agrees with the new location at Saul's Funeral Home. If so, please update the database for the Chief's approval.
6. A recurring meeting with Flock will take place every Thursday at 10:30 am until the first approved installation.

Constance S. Clarkson, CEPSCI
Project Manager
Projects & Watershed Resilience
843.540.3575

Town of Bluffton
PO Box 386
20 Bridge Street
Bluffton, SC 29910
www.townofbluffton.sc.gov

Disclaimer from Town of Bluffton: This email message (including all attachments) is intended only for the person or entity to which it is addressed. It may contain confidential and/or privileged information and material that may be protected by HIPAA, the Electronic Communications Privacy Act, and other federal and state confidentiality laws. Communications sent to or from the Town of Bluffton are subject to the SC Freedom of Information Act. Any review, retransmission, dissemination or other use of, or taking of any action in reliance upon this information by persons or entities other than the intended recipient is strictly prohibited and punishable to the fullest extent of the law. If you are not the intended recipient, please contact the sender by return email and destroy all copies of the original message.